





Construction Liaison Meeting


Erin Wastewater Servicing Project

Project Update

January 21, 2025




Construction Work Areas





Hillsburgh Gravity Sewer - Complete





Elora Cataract Trail Gravity Sewer

The planned construction along the Elora Cataract Trail will occur between Trafalgar Road and Main Street / Wellington Road 124, connecting the future Hillsburgh and Erin Village wastewater collection systems via gravity sewer. A new watermain connecting Hillsburgh to the water distribution system in Erin Village will also be installed, and twenty-six (26) culverts crossing the trail between Hillsburgh and Erin Village will be upgraded.

Due to the open-cut construction method required for the installation of the gravity sewer along the Trail, the Town's Contractor will have to remove trees and shrubs along the pipe alignment. **Tree removals have been minimized to the greatest possible extent**.

Once the gravity sewer installation is completed, the Trail pathway will be restored to a better condition and all trees that are removed will be replaced with approximately four times as many new trees. In all, approximately **20,000 trees will be planted** back onto the trail and on other properties within the Town

Tree Removals

Tree removal work has been completed.


Installation of construction site/ erosion control fencing and erosion control blankets is complete.

Culvert Upgrades & Linear Works The culvert upgrades and linear work is anticipated to start Spring 2025.

It is anticipated that the culvert and linear works will be completed by the summer of 2026, including all restoration.

Trail Status

The Elora-Cataract Trail is currently closed and will be closed for the duration of the culvert upgrades and linear works.





Erin Village Gravity Sewer & Twin Influent Forcemains

The sanitary gravity sewer and twin forcemain construction in Erin Village along **Main Street** between the Elora Cataract Trail and Dianne Road, and along Water Street, commenced in July 2023.

The sewer installation will utilize microtunneling, a **trenchless pipe installation method**. As part of this process, microtunneling shafts will be installed at specific locations along Main Street, as indicated on the map below.



Two-way traffic flow and pedestrian access will be maintained on Main Street throughout the course of construction, and road jogs will be implemented where necessary to accommodate the shaft construction. Lane or road closures may be required on certain local roads to facilitate construction. Access to local homes, businesses & emergency services will be maintained at all times.

Micro-Tunneling Work

All micro-tunneling shafts along Main St. are complete.


Maintenance Holes #1 - #4 are complete.

Maintenance Hole #5 to be completed end of Jan 2025.

Tunneling work is complete from Shaft #1 to SPS.

Tunnelling work from Shaft #6 to #8 in progress.

It is anticipated that all micro-tunneling work will be completed in the Winter 2025 with the restoration works to be completed in Spring 2025.





Erin Village Gravity Sewer & Twin Influent Forcemains

Following is the Shaft Restoration Status.



AR WORKS					
MICRO-TUNNELING					
ETORATION STATUS					
SHAFT # LOCATION - SEE PLAN	MICRO-TUNNELLING	MAINTENANCE HOLE	SHAFT REMOVAL	RESTORATION	ANTICIPATED RESTORATION
	STATUS	CONSTRUCTION STATUS		STATUS	COMPLETION
1 MAIN ST. AT TRAIL	COMPLETE	COMPLETE	COMPLETE	IN PROGRESS	ASPHALT IN SPRING 2025
					- BELL RELOCATION COMPLETE
					- ROAD JOG TO REMAIN
2 MAIN ST. AT LORNE ST.	COMPLETE	COMPLETE	COMPLETE	IN PROGRESS	ASPHALT IN SPRING 2025
					- ROAD TO REMAIN CLOSED
DUNDAS ST. E. AT MAIN ST.	COMPLETE	COMPLETE	COMPLETE	IN PROGRESS	EARLY FEBRUARY 2025
4 MAIN ST. AT SCOTCH ST.	COMPLETE	COMPLETE	COMPLETE	IN PROGRESS	TOPSOIL & SOD SPRING 2025
					- ROAD AND SIDEWALK OPEN
5 MAIN ST. IN FROM OF PLAZA	COMPLETE	IN PROGRESS	IN PROGRESS	NOT STARTED	ASPHALT IN SPRING 2025
		- DONE BY END OF JAN	- DONE BY END OF JAN		PLAZE ACCESS FEBRUARY 2025
					ROAD JOG WILL REMAIN
WATER ST. AT MAIN ST.	IN PROGRESS	NOT STARTED	NOT STARTED	NOT STARTED	SPRING 2025
MAIN ST SOUTH OF CREEK	IN PROCRESS	NOT STARTED	NOT STARTED	NOT STARTED	SPRING 2025
	MICRO-TUNNELING ETORATION STATUS LOCATION - SEE PLAN MAIN ST. AT TRAIL MAIN ST. AT LORNE ST. DUNDAS ST. E. AT MAIN ST. MAIN ST. AT SCOTCH ST. MAIN ST. IN FROM OF PLAZA	MICRO-TUNNELING ETORATION STATUS LOCATION - SEE PLAN MICRO-TUNNELLING STATUS MAIN ST. AT TRAIL COMPLETE MAIN ST. AT LORNE ST. COMPLETE DUNDAS ST. E. AT MAIN ST. COMPLETE MAIN ST. AT SCOTCH ST. COMPLETE MAIN ST. IN FROM OF PLAZA COMPLETE WATER ST. AT MAIN ST. IN PROGRESS	MICRO-TUNNELING ETORATION STATUS LOCATION - SEE PLAN MICRO-TUNNELLING STATUS CONSTRUCTION STATUS MAIN ST. AT TRAIL COMPLETE COMPLETE COMPLETE MAIN ST. AT LORNE ST. COMPLETE COMPLETE COMPLETE COMPLETE COMPLETE MAIN ST. AT SCOTCH ST. COMPLETE COMPLETE MAIN ST. AT SCOTCH ST. COMPLETE MAIN ST. IN FROM OF PLAZA COMPLETE IN PROGRESS - DONE BY END OF JAN WATER ST. AT MAIN ST. IN PROGRESS NOT STARTED	MICRO-TUNNELING ETORATION STATUS LOCATION - SEE PLAN STATUS MAIN ST. AT TRAIL COMPLETE MAIN ST. AT SCOTCH ST. COMPLETE MAIN ST. AT SCOTCH ST. COMPLETE IN PROGRESS - DONE BY END OF JAN WATER ST. AT MAIN ST. IN PROGRESS NOT STARTED NOT STARTED	MICRO-TUNNELING ETORATION STATUS LOCATION - SEE PLAN STATUS MAINTENANCE HOLE CONSTRUCTION STATUS MAIN ST. AT TRAIL COMPLETE COMPLETE COMPLETE COMPLETE COMPLETE COMPLETE COMPLETE COMPLETE COMPLETE IN PROGRESS DUNDAS ST. E. AT MAIN ST. COMPLETE COMPLETE COMPLETE COMPLETE COMPLETE IN PROGRESS MAIN ST. AT SCOTCH ST. COMPLETE COMPLETE COMPLETE COMPLETE COMPLETE IN PROGRESS MAIN ST. AT SCOTCH ST. COMPLETE IN PROGRESS MAIN ST. IN FROM OF PLAZA COMPLETE IN PROGRESS NOT STARTED NOT STARTED NOT STARTED NOT STARTED



Dundas St. East Gravity Sewer Developer Construction

The sanitary gravity sewer construction in Erin Village along **Dundas St**. **East** between Main Street and 10th Line commenced this Summer 2024.

The sewer installation will utilize both micro-tunneling, a **trenchless pipe installation method**, and open-cut construction. As part of this process, a micro-tunneling shaft has been installed in front of the Legion parking lot

with temporary lights controlling two-way traffic through this area.

Two-way traffic flow and pedestrian access will be maintained along Dundas St. East throughout the course of construction. Lane or road closures may be required at certain times to facilitate construction. Access to local homes, businesses & emergency services will be maintained at all times.

Micro-Tunneling Work

The micro-tunneling installation work from in front of the Legion to Main St. has been completed.


Restoation of the Main St. / Dundas St. E intersection is anticipated to be completed and open in early February 2025, weather permitting.

Open-Cut Work The open-cut installation work has started and includes the main sewer pipe and sanitary service connections to the property line.

The open-cut installation work is completed and the road is open.

A shallow collection sewer will be installed along Dundas St. E. next year from Tomwell Crescent to Main St.







Erin Village Sewage Pumping Station

The Erin Village Sewage Pumping Station, located at the **northeast corner of Lions' Club Park**, will convey wastewater to the Erin Water Resource Recovery Facility. The sewage pumping station has been designed to complement the natural features within the park and will be secured from access by the public.

This contract includes a back-up emergency generator located on the west side of Williams Street, just north of March Street.

To complete the work in a safe manner, there will be restrictions around the Lions' Club Park and generator work areas. The Town's Contractor will be erecting temporary fencing around the work area; unauthorized access to the fenced area is prohibited.



Sewage Pumping Station

Construction of the concrete work for the wet well is ongoing and anticipated to be completed early in the new year

Park

The entirety of Lions' Club Park is being used as the constructin site and will be closed for the duration of construction.

Generator Site

Work at Generator Site is ongoing with a retaining wall and site works.

Fall 2025

Sewage Pumping Station Completion

The Park and generator sites will be restored to original or better condition



Erin Water Resource Recovery Facility

The Erin Water Resource Recovery Facility is located **on Wellington Road 52**, **west of 10**th **Line**. The facility will treat the incoming raw wastewater from the Hillsburgh and Erin Village communities, producing treated effluent that achieves Ontario regulatory objectives and limits. The treated effluent will be **discharged to the West Credit River** via the effluent sewer and outfall that runs along Wellington Road 52 and Winston Churchill Boulevard.

The facility is designed to produce one of the strictest discharge requirements in North America and will include Canada's first municipal effluent cooling system to limit effluent discharge temperatures and ensure the coldwater aquatic habitat of the West Credit River will not be affected.

Construction work is currently in progress and is anticipated to be completed in the Spring of 2025.



Major Works in Progress

- Mechanical, Electrical and Process piping
- Interior Finishes
- Cooling System current status
 - Vendor shop drawing review
 - Equipment delivery in winter/spring 2025
 - Lead times for some equipment not known at this time which could affect schedule - impact not yet determined
 - Installation of equipment in spring 2025
 - Commissioning in spring of 2025





Thank you for attending

All notices are also posted on the **Town's Project Updates** webpage

If you have additional questions, please contact us at:

digerin@erin.ca (519) 855-4407 ext. 262 erin.ca

